



		CEINSYS TECH LTD., 10/5, IT Park, Nagpur 440022				Doc no:- IMS/EHS/FR/ELW Version:- 1.0
		EHS LINE WALKTHROUGH				Issue Date:- 16.09.2025
Location : - Ceinsys Tech Ltd ,Head office						
Name of Contractor : - RUH DESIGN ATELIER						
Members Present During visit :- Anil Selkari(EHS Head -CS TECH Ai), Smita Ragenwar(Quality Head -CS TECH Ai)						
Date : - 03.04.2026						
Observe Work Practices:						
Are employees following safe work procedures? No						
Are they using required PPE correctly? No not available						
Sr.No	Observation	Severity(High/Medium/Low)	Evidence(Photos)	Responsibility	Target Date	Suggested Corrective/Preventive
1	Direct cable insertion for power tapping observed, posing risks of short circuit, electric shock, and electrical fire.	HIGH	 	Contractor	Immediate Basis	3pin Plug top to be used for power tapping
2	Thermacol (EPS) sheets have been placed on floor to prevent dust accumulation; however, they are not secured properly with tape, Loose thermocol sheets can shift underfoot, creating a potential slip, trip, and fall hazard.	HIGH	 	Contractor	Immediate Basis	To be fixed using tapes to avoid slip trips.
3	Bare electric cables are being used for power tapping, and joints have been made in power tool cables without proper connectors. Additionally, multiple electrical cables are laid loosely on the floor.	HIGH		Contractor	Immediate Basis	Bare cable to be replaced by double insulated 3 core cable and all cables to be routed properly through corners or 2 meter height to avoid slip trips.
4	No personal protective equipment used by workers.	Medium		Contractor	Immediate Basis	All Personal protective equipment to be used as per work requirement (safety helmet ,safety glasses, hand gloves, safety shoes, Dust masks). Refer PPE requirement sheet
5	Poor housekeeping seen at work locations	Medium		Contractor	Regularly	Regular Housekeeping to be done after completion of work and timely debris and waste to be removed to avoid slip trips.